MANGAUNG
AT THE HEART OF IT ALL

CENTLEC
Reg No. 2003/011612/30

30 Rhodes Avenue
Oranjesig
Bloemfontein
9301
www.centlec.co.za
@centlec @centlecutility

SUPE

INTERRUPTION OF POWER SUPPLY

SUBSTATION: ARCARDIA DC AND LIMOSINE DC
RESIDENTS OF: GROENVLEI, MOOIWATER, SOPIESHOOGTE, BAINSVLEI, WATERBRON.

SCOPE OF WORK: PPM: REPLACEMENT, INSTALLATION AND TESTING OF NEW 10MVA TRANSFORMER, REPLACEMENT OF 33KV LIGHTING ARRESTORS, SERVICING OF 11KV CIRCUIT BREAKERS.
NOP: FUNCTIONAL TESTING ON ALL OUTGOING 11KV CIRCUIT BREAKERS. TESTING OF PROTECTION ON FEEDERS, TESTING OF POLE MOUNTED RECLOSERS.
NOTE: Please take note that the electricity supply to your premises will be interrupted from **07H00 until 20H00 on the 13th of May 2026,** alternately from **07H00 until 20H00 on the 20th of May 2026**

IMPORTANT NOTICE:

1. The power may be restored without warning at any time during the shutdown period, and all installation must therefore be treated as live and dangerous.

2. Should your power not be interrupted within 2 hour of the scheduled starting time, please ignore this notice, as the scheduled maintenance has been postponed due to unforeseen circumstances. You will receive another notice in due course.

The shutdown is necessary for construction and / or maintenance upgrades on the network.
We apologize for the inconvenience caused as a result of the interruption.
For any enquiries, please contact our 24 hours Call Centre at 051 409 2345/086 007 6937.

Authorized by: _____
Mr. Justice Mojaje
Executive Manager: Engineering Wires

Directors: MJ Ntshudisane **(Chairperson)**, DR Barlow **(Deputy Chairperson)**, SL Tloubatla **(NED)**, GP Malaza **(NED)**, AB Godongwana **(NED)**, ED Markus **(NED)**, ZC Gcwili **(NED)**, MS Sekoboto **(CEO)**, ZSN Williams **(CFO)**, KC Tsitsi **(Company Secretary)**

Switching Report (#8689)

Operating Instructions Form				Operating No:	
Operation Date	08/05/2026 09:00			Switching Checked By:	
Control Officer	ISmith			Checked By Name: (Printed)	
Request From	I Smith				
Town/City	Bloemfontein				
Dist Centre	BAINSVLEI SKS			Checked Signature:	
Switching Details	33KV LINE ARCADIA LIMOUSINE				
Type of Switching	ISOLATION and RECOMMISSIONING	Voltage	33 kV		

RECOMMISIONING ONLY	
What is the permit nr?	
Is the Permit with the responsible person (Yes/No)?	**YES / NO**
Is the clearance port of the permit signed off by all people concerned (Yes/No)?	**YES / NO**
Name of the person in possession of the permit:	
Has all earthing equipment been Removed (Yes/No)?	**YES / NO**
Confirmed all personnel are save (Yes/No)?	**YES / NO**

Person Switching	Point of Operating	Operating to be performed:	Lock #	Given	Received
		ISOLATION			
	LIMOUSINE	OPEN OUTGOING FEEDRES			
	LIMOUSINE	OPEN 33 KV CB 1			
	BAINSVLEI SKS	OPEN 33KV REC 2			
	BAINSVLEI SKS	OPEN 33KV LL2			
	BAINSVLEI SKS	MAKE SURE 33KV LL1 IS OPEN			
		RECOMMISIONING			
	BAINSVLEI SKS	CLOSE 33KV LL2			
	BAINSVLEI SKS	CLOSE 33KV REC 2			
	LIMOUSINE	CLOSE 33 KV CB 1			
	LIMOUSINE	CLOSE OUTGOING FEEDERS			

ISOLATION ONLY			RECOMMISIONING ONLY		
TIME AND DATE STARTED			TIME AND DATE COMPLETED		
...../..... ...../...../20.....			...../..... ...../...../20.....		
OPERATION CARIED OUT BY			OPERATION CARIED OUT BY		
I HEREBY DECLARE THAT THE ABOVE MENTIONED INSTRUCTIONS WAS PERFORMED ACCORDINGLY					
IS THE MIMIC CHANGED ACCORDING TO THE OPERATION INSTRUCTIONS			IS THE MIMIC CHANGED ACCORDING TO THE OPERATION INSTRUCTIONS		
YES / NO			**YES / NO**		
PRINT NAME			PRINT NAME		
SIGNATURE			SIGNATURE		